



Proposed work plan for the construction of 4 deep tube wells

	Activity	Week 1	Week 2	Week 3	Week 4	Week 5	Week 6	Week 7	Week 8	Week 9	Week 10	Week 11	Week 12	Comment
1	Joint meeting & briefing													Contractor & BDRCS/GRC
2	Joint field visit													Contractor & BDRCS/GRC
3	Site mobilization													Contractor
4	Drilling the borehole													Contractor
5	Lowering the pipe and filter													With BDRCS/GRC Engineer in Charge
6	Compressor test (flush borehole)													With BDRCS/GRC Engineer in Charge
7	Pump test													Contractor
8	Well disinfection & water quality test													GRC - Milestone: do not continue without Order to Proceed
9	Construction of platform													Contractor
10	Completion													Contractor
11	Joint visit / completion certificate													Contractor & BDRCS

Please indicate your work plan by filling the above template with X. You may add activities as needed in the below comments section:
